Project Phoenix – New Battery Manufacturing Line

Start: — **Target Finish:** — **Baseline Finish:** — **Forecast Finish:** 23-Dec-2027

Budget: 100 INR Cr

Generated 06-Oct-2026 18:25

WBS	Task Name	Type	Duration	% Complete	Status	Baseline Start	Baseline Finish	Planned Start	Planned Finish	Actual Start	Actual Finish	Forecast Finish	Sched. Var (d)	Predecessors
0	**Project**	**Summary**	**475d**	**0%**	Delayed	**—**	**—**	**01-Apr-2025**	**06-Oct-2026**	**—**	**—**	**23-Dec-2027**	**0**	**—**
1	Engineering & Design	Task	1d	0%	Delayed	—	—	01-Apr-2025	01-Apr-2025	—	—	07-Oct-2026	0	—
2	**Process Equipments**	**Summary**	**464d**	**0%**	Delayed	**—**	**—**	**14-Apr-2025**	**06-Oct-2026**	**—**	**—**	**23-Dec-2027**	**0**	**—**
2.1	**DSG Caster & punching -1 (JIANGSU DONGSHUN)**	**Summary**	**413d**	**0%**	Delayed	**—**	**—**	**14-Apr-2025**	**07-Aug-2026**	**—**	**—**	**05-Jul-2027**	**0**	**—**
2.1.1	PRQ	Task	1d	0%	Delayed	—	—	14-Apr-2025	14-Apr-2025	—	—	07-Oct-2026	0	—
2.1.2	PO	Task	1d	0%	Delayed	—	—	15-Apr-2025	15-Apr-2025	—	—	07-Oct-2026	0	2.1
2.1.3	Manufacturing	Task	233d	0%	Delayed	—	—	15-Apr-2025	10-Jan-2026	—	—	05-Jul-2027	0	2.1.1
2.1.4	Inspection	Task	11d	0%	Delayed	—	—	16-Apr-2025	28-Apr-2025	—	—	19-Oct-2026	0	2.1.2
2.1.5	Equipment Corrections and Packing	Task	90d	0%	Delayed	—	—	12-Jan-2026	25-Apr-2026	—	—	19-Jan-2027	0	2.1.3
2.1.6	Dispatch	Task	44d	0%	Delayed	—	—	27-Apr-2026	16-Jun-2026	—	—	26-Nov-2026	0	2.1.3FS+90
2.1.7	Receipt	Task	1d	0%	Delayed	—	—	27-Apr-2026	27-Apr-2026	—	—	07-Oct-2026	0	2.1.5
2.1.8	Civil Works	Task	70d	0%	Delayed	—	—	12-Jan-2026	02-Apr-2026	—	—	26-Dec-2026	0	2.1.3
2.1.9	Installation (Mech & Elec)	Task	45d	0%	Delayed	—	—	17-Jun-2026	07-Aug-2026	—	—	27-Nov-2026	0	2.1.6
2.1.10	Commissioning	Task	45d	0%	Delayed	—	—	03-Apr-2026	25-May-2026	—	—	27-Nov-2026	0	2.1.8
2.2	**DSG Caster & punching -2 (JIANGSU DONGSHUN)**	**Summary**	**458d**	**0%**	Delayed	**—**	**—**	**14-Apr-2025**	**29-Sep-2026**	**—**	**—**	**05-Jul-2027**	**0**	**—**
2.2.1	PRQ	Task	1d	0%	Delayed	—	—	14-Apr-2025	14-Apr-2025	—	—	07-Oct-2026	0	—
2.2.2	PO	Task	1d	0%	Delayed	—	—	15-Apr-2025	15-Apr-2025	—	—	07-Oct-2026	0	2.2
2.2.3	Manufacturing	Task	233d	0%	Delayed	—	—	24-Jun-2025	21-Mar-2026	—	—	05-Jul-2027	0	2.1.2SS+60
2.2.4	Inspection	Task	15d	0%	Delayed	—	—	28-Apr-2025	14-May-2025	—	—	23-Oct-2026	0	2.2.2FS+10
2.2.5	Equipment Corrections and Packing	Task	55d	0%	Delayed	—	—	23-Mar-2026	25-May-2026	—	—	09-Dec-2026	0	2.2.3
2.2.6	Dispatch	Task	45d	0%	Delayed	—	—	26-May-2026	16-Jul-2026	—	—	27-Nov-2026	0	2.2.3FS+55
2.2.7	Receipt	Task	1d	0%	Delayed	—	—	26-May-2026	26-May-2026	—	—	07-Oct-2026	0	2.2.5
2.2.8	Tubs Removal	Task	90d	0%	Delayed	—	—	25-Mar-2026	07-Jul-2026	—	—	19-Jan-2027	0	2.2.3FS+2
2.2.9	Civil Works	Task	92d	0%	Delayed	—	—	27-Mar-2026	11-Jul-2026	—	—	21-Jan-2027	0	2.2.3FS+4
2.2.10	Installation (Mech & Elec)	Task	40d	0%	Delayed	—	—	14-Aug-2026	29-Sep-2026	—	—	21-Nov-2026	0	2.2.6FS+24
2.2.11	Commissioning	Task	30d	0%	Delayed	—	—	13-Jul-2026	15-Aug-2026	—	—	10-Nov-2026	0	2.2.9
2.3	**Pasting Line and Toolings (MAC and Sorfin Yoshimura)**	**Summary**	**406d**	**0%**	Delayed	**—**	**—**	**14-Apr-2025**	**30-Jul-2026**	**—**	**—**	**17-Aug-2027**	**0**	**—**
2.3.1	PRQ	Task	1d	0%	Delayed	—	—	14-Apr-2025	14-Apr-2025	—	—	07-Oct-2026	0	—
2.3.2	PO	Task	1d	0%	Delayed	—	—	15-Apr-2025	15-Apr-2025	—	—	07-Oct-2026	0	2.3
2.3.3	Manufacturing	Task	270d	0%	Delayed	—	—	15-Apr-2025	23-Feb-2026	—	—	17-Aug-2027	0	2.3.1
2.3.4	Inspection	Task	1d	0%	Delayed	—	—	21-May-2025	21-May-2025	—	—	07-Oct-2026	0	2.3.2FS+30
2.3.5	Equipment Corrections and Packing	Task	45d	0%	Delayed	—	—	24-Feb-2026	16-Apr-2026	—	—	27-Nov-2026	0	2.3.3
2.3.6	Dispatch	Task	31d	0%	Delayed	—	—	17-Apr-2026	22-May-2026	—	—	11-Nov-2026	0	2.3.3FS+45
2.3.7	Receipt	Task	1d	0%	Delayed	—	—	08-Jun-2026	08-Jun-2026	—	—	07-Oct-2026	0	2.3.5FS+44
2.3.8	Civil Works	Task	90d	0%	Delayed	—	—	24-Feb-2026	08-Jun-2026	—	—	19-Jan-2027	0	2.3.3
2.3.9	Installation (Mech & Elec)	Task	30d	0%	Delayed	—	—	23-May-2026	26-Jun-2026	—	—	10-Nov-2026	0	2.3.6
2.3.10	Commissioning	Task	45d	0%	Delayed	—	—	09-Jun-2026	30-Jul-2026	—	—	27-Nov-2026	0	2.3.8
2.4	**Transmission system (Eagle)**	**Summary**	**323d**	**0%**	Delayed	**—**	**—**	**20-Jun-2025**	**01-Jul-2026**	**—**	**—**	**06-May-2027**	**0**	**—**
2.4.1	PRQ	Task	1d	0%	Delayed	—	—	20-Jun-2025	20-Jun-2025	—	—	07-Oct-2026	0	—
2.4.2	PO	Task	1d	0%	Delayed	—	—	01-Aug-2025	01-Aug-2025	—	—	07-Oct-2026	0	2.4FS+41
2.4.3	Manufacturing	Task	182d	0%	Delayed	—	—	21-Jun-2025	19-Jan-2026	—	—	06-May-2027	0	2.4.1
2.4.4	Inspection	Task	1d	0%	Delayed	—	—	02-Aug-2025	02-Aug-2025	—	—	07-Oct-2026	0	2.4.2
2.4.5	Dispatch	Task	45d	0%	Delayed	—	—	02-Mar-2026	22-Apr-2026	—	—	27-Nov-2026	0	2.4.3FS+35
2.4.6	Receipt	Task	1d	0%	Delayed	—	—	04-Aug-2025	04-Aug-2025	—	—	07-Oct-2026	0	2.4.4
2.4.7	Civil Works	Task	57d	0%	Delayed	—	—	21-Jun-2025	26-Aug-2025	—	—	11-Dec-2026	0	2.4.3SS
2.4.8	Installation (Mech & Elec)	Task	60d	0%	Delayed	—	—	23-Apr-2026	01-Jul-2026	—	—	15-Dec-2026	0	2.4.5
2.4.9	Commissioning	Task	30d	0%	Delayed	—	—	27-Aug-2025	30-Sep-2025	—	—	10-Nov-2026	0	2.4.7
2.5	**Ball mill 1 & 2 (Sovema)**	**Summary**	**328d**	**0%**	Delayed	**—**	**—**	**28-Apr-2025**	**14-May-2026**	**—**	**—**	**29-Apr-2027**	**0**	**—**
2.5.1	PRQ	Task	1d	0%	Delayed	—	—	28-Apr-2025	28-Apr-2025	—	—	07-Oct-2026	0	—
2.5.2	PO	Task	1d	0%	Delayed	—	—	02-Jun-2025	02-Jun-2025	—	—	07-Oct-2026	0	2.5FS+34
2.5.3	Manufacturing	Task	176d	0%	Delayed	—	—	29-Apr-2025	19-Nov-2025	—	—	29-Apr-2027	0	2.5.1

WBS	Task Name	Type	Duration	% Complete	Status	Baseline Start	Baseline Finish	Planned Start	Planned Finish	Actual Start	Actual Finish	Forecast Finish	Sched. Var (d)	Predecessors
2.5.4	Inspection	Task	1d	0%	Delayed	—	—	03-Jun-2025	03-Jun-2025	—	—	07-Oct-2026	0	2.5.2
2.5.5	Dispatch	Task	77d	0%	Delayed	—	—	20-Nov-2025	17-Feb-2026	—	—	04-Jan-2027	0	2.5.3
2.5.6	Receipt	Task	1d	0%	Delayed	—	—	04-Jun-2025	04-Jun-2025	—	—	07-Oct-2026	0	2.5.4
2.5.7	Civil Works	Task	120d	0%	Delayed	—	—	20-Nov-2025	08-Apr-2026	—	—	23-Feb-2027	0	2.5.3
2.5.8	Installation (Mech & Elec)	Task	75d	0%	Delayed	—	—	05-Jun-2025	30-Aug-2025	—	—	01-Jan-2027	0	2.5.6
2.5.9	Commissioning	Task	31d	0%	Delayed	—	—	09-Apr-2026	14-May-2026	—	—	11-Nov-2026	0	2.5.7
2.6	**Vacuum mixer (Hilans)**	**Summary**	**316d**	**0%**	Delayed	**—**	**—**	**10-Jun-2025**	**12-Jun-2026**	**—**	**—**	**19-May-2027**	**0**	**—**
2.6.1	PRQ	Task	1d	0%	Delayed	—	—	10-Jun-2025	10-Jun-2025	—	—	07-Oct-2026	0	—
2.6.2	PO	Task	1d	0%	Delayed	—	—	02-Aug-2025	02-Aug-2025	—	—	07-Oct-2026	0	2.6FS+52
2.6.3	Manufacturing	Task	193d	0%	Delayed	—	—	12-Jun-2025	22-Jan-2026	—	—	19-May-2027	0	2.6.1FS+1
2.6.4	Inspection	Task	1d	0%	Delayed	—	—	18-Aug-2025	18-Aug-2025	—	—	07-Oct-2026	0	2.6.2FS+12
2.6.5	Dispatch	Task	45d	0%	Delayed	—	—	26-Feb-2026	18-Apr-2026	—	—	27-Nov-2026	0	2.6.3FS+29
2.6.6	Receipt	Task	1d	0%	Delayed	—	—	19-Aug-2025	19-Aug-2025	—	—	07-Oct-2026	0	2.6.4
2.6.7	Civil Works	Task	90d	0%	Delayed	—	—	24-Jan-2026	08-May-2026	—	—	19-Jan-2027	0	2.6.2SS+150
2.6.8	Installation (Mech & Elec)	Task	30d	0%	Delayed	—	—	20-Apr-2026	23-May-2026	—	—	10-Nov-2026	0	2.6.5
2.6.9	Commissioning	Task	30d	0%	Delayed	—	—	09-May-2026	12-Jun-2026	—	—	10-Nov-2026	0	2.6.7
2.7	**Curing oven-09 No's (MIL)**	**Summary**	**442d**	**0%**	Delayed	**—**	**—**	**09-May-2025**	**06-Oct-2026**	**—**	**—**	**23-Dec-2027**	**0**	**—**
2.7.1	PRQ	Task	1d	0%	Delayed	—	—	09-May-2025	09-May-2025	—	—	07-Oct-2026	0	—
2.7.2	PO	Task	1d	0%	Delayed	—	—	12-May-2025	12-May-2025	—	—	09-Oct-2026	0	2.7FS+2
2.7.3	Manufacturing	Task	380d	0%	Delayed	—	—	10-May-2025	27-Jul-2026	—	—	23-Dec-2027	0	2.7.1
2.7.4	Inspection	Task	7d	0%	Delayed	—	—	17-May-2025	24-May-2025	—	—	14-Oct-2026	0	2.7.2FS+4
2.7.5	Dispatch	Task	7d	0%	Delayed	—	—	01-Aug-2026	08-Aug-2026	—	—	14-Oct-2026	0	2.7.3FS+4
2.7.6	Receipt	Task	1d	0%	Delayed	—	—	29-May-2025	29-May-2025	—	—	07-Oct-2026	0	2.7.4FS+3
2.7.7	Civil Works	Task	85d	0%	Delayed	—	—	26-May-2026	01-Sep-2026	—	—	13-Jan-2027	0	2.7.5FS-65
2.7.8	Installation (Mech & Elec)	Task	40d	0%	Delayed	—	—	23-May-2025	08-Jul-2025	—	—	21-Nov-2026	0	2.7.6FS-6
2.7.9	Commissioning	Task	30d	0%	Delayed	—	—	02-Sep-2026	06-Oct-2026	—	—	10-Nov-2026	0	2.7.7
2.8	**Aging oven-02 No's (MIL)**	**Summary**	**221d**	**0%**	Delayed	**—**	**—**	**08-Nov-2025**	**23-Jul-2026**	**—**	**—**	**22-Apr-2027**	**0**	**—**
2.8.1	PRQ	Task	1d	0%	Delayed	—	—	26-Nov-2025	26-Nov-2025	—	—	07-Oct-2026	0	—
2.8.2	PO	Task	1d	0%	Delayed	—	—	05-Jan-2026	05-Jan-2026	—	—	07-Oct-2026	0	2.8FS+39
2.8.3	Manufacturing	Task	170d	0%	Delayed	—	—	27-Nov-2025	12-Jun-2026	—	—	22-Apr-2027	0	2.8.1
2.8.4	Inspection	Task	15d	0%	Delayed	—	—	06-Jan-2026	22-Jan-2026	—	—	23-Oct-2026	0	2.8.2
2.8.5	Dispatch	Task	1d	0%	Delayed	—	—	18-Jun-2026	18-Jun-2026	—	—	07-Oct-2026	0	2.8.3FS+4
2.8.6	Receipt	Task	1d	0%	Delayed	—	—	26-Jan-2026	26-Jan-2026	—	—	07-Oct-2026	0	2.8.4FS+2
2.8.7	Civil Works	Task	63d	0%	Delayed	—	—	08-Nov-2025	20-Jan-2026	—	—	18-Dec-2026	0	2.8.4FS-65
2.8.8	Installation (Mech & Elec)	Task	30d	0%	Delayed	—	—	19-Jun-2026	23-Jul-2026	—	—	10-Nov-2026	0	2.8.5
2.8.9	Commissioning	Task	15d	0%	Delayed	—	—	21-Jan-2026	06-Feb-2026	—	—	23-Oct-2026	0	2.8.7
3	**Utilities**	**Summary**	**332d**	**0%**	Delayed	**—**	**—**	**04-Aug-2025**	**25-Aug-2026**	**—**	**—**	**13-Mar-2027**	**0**	**—**
3.1	**DE System (Ck Airtech)**	**Summary**	**305d**	**0%**	Delayed	**—**	**—**	**04-Aug-2025**	**24-Jul-2026**	**—**	**—**	**23-Feb-2027**	**0**	**—**
3.1.1	PRQ	Task	1d	0%	Delayed	—	—	26-Dec-2025	26-Dec-2025	—	—	07-Oct-2026	0	—
3.1.2	PO	Task	1d	0%	Delayed	—	—	12-Jan-2026	12-Jan-2026	—	—	07-Oct-2026	0	3.1FS+16
3.1.3	Manufacturing	Task	120d	0%	Delayed	—	—	27-Dec-2025	15-May-2026	—	—	23-Feb-2027	0	3.1.1
3.1.4	Inspection	Task	1d	0%	Delayed	—	—	13-Jan-2026	13-Jan-2026	—	—	07-Oct-2026	0	3.1.2
3.1.5	Dispatch	Task	1d	0%	Delayed	—	—	16-May-2026	16-May-2026	—	—	07-Oct-2026	0	3.1.3
3.1.6	Receipt	Task	60d	0%	Delayed	—	—	21-Jan-2026	31-Mar-2026	—	—	15-Dec-2026	0	3.1.4FS+6
3.1.7	Ducting for Punching Line	Task	30d	0%	Delayed	—	—	14-Mar-2026	17-Apr-2026	—	—	10-Nov-2026	0	2.1.8FF+13
3.1.8	Ducting for Pasting Line	Task	30d	0%	Delayed	—	—	16-May-2026	19-Jun-2026	—	—	10-Nov-2026	0	2.3.8FF+10
3.1.9	Ducting for Transmission System	Task	30d	0%	Delayed	—	—	04-Aug-2025	06-Sep-2025	—	—	10-Nov-2026	0	2.4.7FF+10
3.1.10	Ducting for Ball Mill	Task	30d	0%	Delayed	—	—	17-Mar-2026	20-Apr-2026	—	—	10-Nov-2026	0	2.5.7FF+10
3.1.11	Ducting for Vacuum Mixer	Task	30d	0%	Delayed	—	—	16-May-2026	19-Jun-2026	—	—	10-Nov-2026	0	2.6.7FF+10, 3.1.8SS
3.1.12	Commissioning	Task	30d	0%	Delayed	—	—	20-Jun-2026	24-Jul-2026	—	—	10-Nov-2026	0	3.1.6, 3.1.7, 3.1.8, 3.1.9, 3.1.10
3.2	**FA System (Season controls)**	**Summary**	**275d**	**0%**	Delayed	**—**	**—**	**15-Aug-2025**	**01-Jul-2026**	**—**	**—**	**23-Feb-2027**	**0**	**—**
3.2.1	PRQ	Task	1d	0%	Delayed	—	—	26-Dec-2025	26-Dec-2025	—	—	07-Oct-2026	0	—
3.2.2	PO	Task	1d	0%	Delayed	—	—	25-Feb-2026	25-Feb-2026	—	—	07-Oct-2026	0	3.2FS+60
3.2.3	Manufacturing	Task	120d	0%	Delayed	—	—	27-Dec-2025	15-May-2026	—	—	23-Feb-2027	0	3.2.1
3.2.4	Inspection	Task	1d	0%	Delayed	—	—	26-Feb-2026	26-Feb-2026	—	—	07-Oct-2026	0	3.2.2
3.2.5	Dispatch & Receipt	Task	1d	0%	Delayed	—	—	16-May-2026	16-May-2026	—	—	07-Oct-2026	0	3.2.3

WBS	Task Name	Type	Duration	% Complete	Status	Baseline Start	Baseline Finish	Planned Start	Planned Finish	Actual Start	Actual Finish	Forecast Finish	Sched. Var (d)	Predecessors
3.2.6	System Installation	Task	60d	0%	Delayed	—	—	06-Mar-2026	14-May-2026	—	—	15-Dec-2026	0	3.2.4FS+6
3.2.7	Ducting for Punching Line	Task	30d	0%	Delayed	—	—	23-Mar-2026	25-Apr-2026	—	—	10-Nov-2026	0	2.1.8FF+20
3.2.8	Ducting for Pasting Line	Task	30d	0%	Delayed	—	—	28-May-2026	01-Jul-2026	—	—	10-Nov-2026	0	2.3.8FF+20
3.2.9	Ducting for Transmission System	Task	30d	0%	Delayed	—	—	15-Aug-2025	18-Sep-2025	—	—	10-Nov-2026	0	2.4.7FF+20
3.2.10	Ducting for Ball Mill	Task	30d	0%	Delayed	—	—	28-Mar-2026	01-May-2026	—	—	10-Nov-2026	0	2.5.7FF+20
3.2.11	Ducting for Vacuum Mixer	Task	30d	0%	Delayed	—	—	16-May-2026	19-Jun-2026	—	—	10-Nov-2026	0	2.6.7FF+20, 3.1.8SS
3.2.12	Commissioning	Task	31d	0%	Delayed	—	—	27-Apr-2026	01-Jun-2026	—	—	11-Nov-2026	0	3.2.7
3.3	**Cooling Tower (Advance 2020)**	**Summary**	**228d**	**0%**	Delayed	**—**	**—**	**29-Aug-2025**	**21-May-2026**	**—**	**—**	**22-Dec-2026**	**0**	**—**
3.3.1	PRQ	Task	1d	0%	Delayed	—	—	29-Aug-2025	29-Aug-2025	—	—	07-Oct-2026	0	—
3.3.2	PO	Task	1d	0%	Delayed	—	—	24-Sep-2025	24-Sep-2025	—	—	07-Oct-2026	0	3.3FS+25
3.3.3	Manufacturing	Task	66d	0%	Delayed	—	—	30-Aug-2025	14-Nov-2025	—	—	22-Dec-2026	0	3.3.1
3.3.4	Inspection	Task	1d	0%	Delayed	—	—	01-Oct-2025	01-Oct-2025	—	—	07-Oct-2026	0	3.3.2FS+5
3.3.5	Dispatch	Task	1d	0%	Delayed	—	—	02-Dec-2025	02-Dec-2025	—	—	07-Oct-2026	0	3.3.3FS+14
3.3.6	Receipt	Task	1d	0%	Delayed	—	—	02-Oct-2025	02-Oct-2025	—	—	07-Oct-2026	0	3.3.4
3.3.7	Civil Works	Task	30d	0%	Delayed	—	—	24-Feb-2026	30-Mar-2026	—	—	10-Nov-2026	0	3.3.5FS+71
3.3.8	Installation	Task	59d	0%	Delayed	—	—	03-Oct-2025	10-Dec-2025	—	—	14-Dec-2026	0	3.3.6
3.3.9	Commissioning	Task	45d	0%	Delayed	—	—	31-Mar-2026	21-May-2026	—	—	27-Nov-2026	0	3.3.7
3.4	**Air Compressor (Kobelco)**	**Summary**	**161d**	**0%**	Delayed	**—**	**—**	**19-Nov-2025**	**25-May-2026**	**—**	**—**	**26-Dec-2026**	**0**	**—**
3.4.1	PRQ	Task	1d	0%	Delayed	—	—	19-Nov-2025	19-Nov-2025	—	—	07-Oct-2026	0	—
3.4.2	PO	Task	1d	0%	Delayed	—	—	09-Jan-2026	09-Jan-2026	—	—	07-Oct-2026	0	3.4FS+50
3.4.3	Manufacturing	Task	42d	0%	Delayed	—	—	20-Nov-2025	07-Jan-2026	—	—	24-Nov-2026	0	3.4.1
3.4.4	Inspection	Task	1d	0%	Delayed	—	—	10-Jan-2026	10-Jan-2026	—	—	07-Oct-2026	0	3.4.2
3.4.5	Dispatch	Task	1d	0%	Delayed	—	—	12-Jan-2026	12-Jan-2026	—	—	07-Oct-2026	0	3.4.3FS+3
3.4.6	Receipt	Task	3d	0%	Delayed	—	—	16-Jan-2026	19-Jan-2026	—	—	09-Oct-2026	0	3.4.4FS+4
3.4.7	Civil Works	Task	70d	0%	Delayed	—	—	12-Jan-2026	02-Apr-2026	—	—	26-Dec-2026	0	3.4.4
3.4.8	Installation	Task	38d	0%	Delayed	—	—	20-Jan-2026	04-Mar-2026	—	—	19-Nov-2026	0	3.4.6
3.4.9	Commissioning	Task	45d	0%	Delayed	—	—	03-Apr-2026	25-May-2026	—	—	27-Nov-2026	0	3.4.7
3.5	**Compressor air line (ARIPL)**	**Summary**	**332d**	**0%**	Delayed	**—**	**—**	**04-Aug-2025**	**25-Aug-2026**	**—**	**—**	**23-Feb-2027**	**0**	**—**
3.5.1	PRQ	Task	1d	0%	Delayed	—	—	19-Nov-2025	19-Nov-2025	—	—	07-Oct-2026	0	—
3.5.2	PO	Task	1d	0%	Delayed	—	—	09-Jan-2026	09-Jan-2026	—	—	23-Oct-2026	0	3.5FS+50
3.5.3	Manufacturing	Task	120d	0%	Delayed	—	—	20-Nov-2025	08-Apr-2026	—	—	23-Feb-2027	0	3.5.1
3.5.4	Inspection	Task	1d	0%	Delayed	—	—	10-Jan-2026	10-Jan-2026	—	—	07-Oct-2026	0	3.5.2
3.5.5	Dispatch	Task	1d	0%	Delayed	—	—	09-Apr-2026	09-Apr-2026	—	—	07-Oct-2026	0	3.5.3
3.5.6	Receipt	Task	60d	0%	Delayed	—	—	19-Jan-2026	28-Mar-2026	—	—	15-Dec-2026	0	3.5.4FS+6
3.5.7	Air Piping for Punching Line	Task	30d	0%	Delayed	—	—	11-Mar-2026	14-Apr-2026	—	—	10-Nov-2026	0	2.1.8FF+10
3.5.8	Air Piping for Pasting Line	Task	30d	0%	Delayed	—	—	16-May-2026	19-Jun-2026	—	—	10-Nov-2026	0	2.3.8FF+10
3.5.9	Air Piping for Transmission System	Task	30d	0%	Delayed	—	—	04-Aug-2025	06-Sep-2025	—	—	10-Nov-2026	0	2.4.7FF+10
3.5.10	Air Piping for Ball Mill	Task	30d	0%	Delayed	—	—	17-Mar-2026	20-Apr-2026	—	—	10-Nov-2026	0	2.5.7FF+10
3.5.11	Air Piping for Vacuum Mixer	Task	30d	0%	Delayed	—	—	16-Apr-2026	20-May-2026	—	—	10-Nov-2026	0	2.6.7FF+10
3.5.12	Commissioning	Task	30d	0%	Delayed	—	—	22-Jul-2026	25-Aug-2026	—	—	10-Nov-2026	0	—
3.6	**Steam Lines (ARIPL)**	**Summary**	**174d**	**0%**	Delayed	**—**	**—**	**17-Nov-2025**	**06-Jun-2026**	**—**	**—**	**13-Mar-2027**	**0**	**—**
3.6.1	PRQ	Task	1d	0%	Delayed	—	—	17-Nov-2025	17-Nov-2025	—	—	07-Oct-2026	0	—
3.6.2	PO	Task	1d	0%	Delayed	—	—	09-Jan-2026	09-Jan-2026	—	—	07-Oct-2026	0	3.6FS+52
3.6.3	Manufacturing	Task	136d	0%	Delayed	—	—	18-Nov-2025	24-Apr-2026	—	—	13-Mar-2027	0	3.6.1
3.6.4	Inspection	Task	15d	0%	Delayed	—	—	10-Jan-2026	27-Jan-2026	—	—	23-Oct-2026	0	3.6.2
3.6.5	Dispatch	Task	1d	0%	Delayed	—	—	02-May-2026	02-May-2026	—	—	07-Oct-2026	0	3.6.3FS+6
3.6.6	Receipt	Task	27d	0%	Delayed	—	—	02-Feb-2026	04-Mar-2026	—	—	06-Nov-2026	0	3.6.4FS+4
3.6.7	Installation	Task	30d	0%	Delayed	—	—	04-May-2026	06-Jun-2026	—	—	10-Nov-2026	0	3.6.5
3.6.8	Commissioning	Task	15d	0%	Delayed	—	—	05-Mar-2026	21-Mar-2026	—	—	23-Oct-2026	0	3.6.6
3.7	**Acid Line (Internal) - Pasting**	**Summary**	**168d**	**0%**	Delayed	**—**	**—**	**31-Dec-2025**	**14-Jul-2026**	**—**	**—**	**13-Mar-2027**	**0**	**—**
3.7.1	PRQ	Task	1d	0%	Delayed	—	—	31-Dec-2025	31-Dec-2025	—	—	07-Oct-2026	0	—
3.7.2	PO	Task	1d	0%	Delayed	—	—	09-Jan-2026	09-Jan-2026	—	—	07-Oct-2026	0	3.7FS+8
3.7.3	Manufacturing	Task	136d	0%	Delayed	—	—	01-Jan-2026	08-Jun-2026	—	—	13-Mar-2027	0	3.7.1
3.7.4	Inspection	Task	15d	0%	Delayed	—	—	10-Jan-2026	27-Jan-2026	—	—	23-Oct-2026	0	3.7.2
3.7.5	Dispatch	Task	1d	0%	Delayed	—	—	09-Jun-2026	09-Jun-2026	—	—	07-Oct-2026	0	3.7.3
3.7.6	Receipt	Task	27d	0%	Delayed	—	—	02-Feb-2026	04-Mar-2026	—	—	06-Nov-2026	0	3.7.4FS+4

WBS	Task Name	Type	Duration	% Complete	Status	Baseline Start	Baseline Finish	Planned Start	Planned Finish	Actual Start	Actual Finish	Forecast Finish	Sched. Var (d)	Predecessors
3.7.7	Installation	Task	30d	0%	Delayed	—	—	10-Jun-2026	14-Jul-2026	—	—	10-Nov-2026	0	3.7.5
3.7.8	Commissioning	Task	15d	0%	Delayed	—	—	05-Mar-2026	21-Mar-2026	—	—	23-Oct-2026	0	3.7.6
3.8	**DM water lines (Internal)**	**Summary**	**332d**	**0%**	Delayed	**—**	**—**	**04-Aug-2025**	**25-Aug-2026**	**—**	**—**	**23-Feb-2027**	**0**	**—**
3.8.1	PRQ	Task	1d	0%	Delayed	—	—	31-Dec-2025	31-Dec-2025	—	—	07-Oct-2026	0	—
3.8.2	PO	Task	1d	0%	Delayed	—	—	09-Jan-2026	09-Jan-2026	—	—	07-Oct-2026	0	3.8FS+8
3.8.3	Manufacturing	Task	120d	0%	Delayed	—	—	01-Jan-2026	20-May-2026	—	—	23-Feb-2027	0	3.8.1
3.8.4	Inspection	Task	1d	0%	Delayed	—	—	10-Jan-2026	10-Jan-2026	—	—	07-Oct-2026	0	3.8.2
3.8.5	Dispatch	Task	1d	0%	Delayed	—	—	21-May-2026	21-May-2026	—	—	07-Oct-2026	0	3.8.3
3.8.6	Receipt	Task	60d	0%	Delayed	—	—	19-Jan-2026	28-Mar-2026	—	—	15-Dec-2026	0	3.8.4FS+6
3.8.7	Piping for Punching Line	Task	30d	0%	Delayed	—	—	11-Mar-2026	14-Apr-2026	—	—	10-Nov-2026	0	2.1.8FF+10
3.8.8	Piping for Pasting Line	Task	30d	0%	Delayed	—	—	16-May-2026	19-Jun-2026	—	—	10-Nov-2026	0	2.3.8FF+10
3.8.9	Piping for Transmission System	Task	30d	0%	Delayed	—	—	04-Aug-2025	06-Sep-2025	—	—	10-Nov-2026	0	2.4.7FF+10
3.8.10	Piping for Ball Mill	Task	30d	0%	Delayed	—	—	17-Mar-2026	20-Apr-2026	—	—	10-Nov-2026	0	2.5.7FF+10
3.8.11	Piping for Vacuum Mixer	Task	30d	0%	Delayed	—	—	16-Apr-2026	20-May-2026	—	—	10-Nov-2026	0	2.6.7FF+10
3.8.12	Commissioning	Task	30d	0%	Delayed	—	—	22-Jul-2026	25-Aug-2026	—	—	10-Nov-2026	0	—